

TIPONG OPEN CAST PROJECT: (BASE DATE: May 2011)

Summarized Data

Particulars	Value
• Date of sanction	13-05-2011
• Sanctioned Mine Capacity	1.00 MTY
• Sanctioned Capital	260.15 (Outsourcing) 683.27 (Departmental)
• Mineable Reserve	19.03 MT
• Life	25
• Average Stripping Ratio	15.77 Cum/T
• Land	783.69 Ha
• Scheduled date of completion	6 th Yr.
• Anticipated date of completion	March 2026 (under FC)
• 1 st year of production as per PR	4 th Yr
• Yr. of achieving targeted production	6 th Yr.
• Actual date of production	Not yet started

Status of Major Activities

- **Approval Status of PR:** In-Principle/First stage approval accorded in the 74th meeting of Empowered Sub-Committee of CIL Board on 13-05-2011 to UCE of Tipong PR prepared in Jan 2009.
- **Land:** Total 783.69 Ha falling in Reserve Forest. 691.80 fall in the state of Assam and the rest in the state of Arunachal Pradesh.

FOREST CLEARANCE		
Sl No	Activity	Status
1	Date and Area of application	On 16.05.2013 for diversion of 691.80 Ha
2	Stage-I FC	<ul style="list-style-type: none"> • Pending for recommendation of Divisional Forest Officer in Part II. Tree enumeration has been completed on 14-02-2015.

- **Environmental Clearance:**
 - Yet to be submitted.
- **R&R** – No PAP to be rehabilitated. However a LS amount of Rs. 1.0 Cr has been provisioned in the PR against rehabilitation.
- **Capital Investment** – Rs. 1.48 Crores till 31.03.2016